

Access Road to Thorney Business Park,
Iver

Arboricultural Method Assessment

December 2024
12338_AMS.001

Project Details	
Client:	Thorney Lane LLP
Project:	Access Road to Thorney Business Park, Iver
Report Title:	Arboricultural Method Statement
Project Number:	11338
File Reference:	11338_AMS.001
Date:	December 2024

Copyright
The copyright of this document remains with Aspect Arboriculture Ltd. All rights reserved. The contents of this document therefore must not be copied or reproduced in whole or in part for any purpose without the written consent of Aspect Arboriculture Ltd.

Limitations
This assessment has been prepared in respect of the proposed development and should not be interpreted as a report on tree health and safety. Reasonable effort has been made to identify visible defects whilst undertaking the tree survey; trees are however, prone to natural failure without warning therefore no guarantee can be made as to the absolute safety of any of the trees surveyed. Aspect's opinion of tree condition and structural potential is therefore valid for a limited period of 12 months from the date of inspection. Validity is assumed in the absence of inclement weather and no change to the trees' existing context. Reliance should not be given to comments made in respect of other disciplines i.e. landscape, ecology or civil engineering without first consulting an appropriate expert.

Liability
This report has been prepared for the exclusive use of the commissioning client and unless otherwise agreed in writing by Aspect Arboriculture Ltd. no other party may use, or rely on the contents of the report. No liability is accepted by Aspect Arboriculture Ltd. for any use of this report, other than for the purposes for which it was originally prepared and provided. No warranty, express or implied, is made as to the advice in this report. The content of this report is partly based on information provided by third parties. Unless otherwise stated, information obtained from any third party has not been independently verified by Aspect Arboriculture Ltd.

Contact Details
Aspect Arboriculture Ltd. Hardwick Business Park Noral Way Banbury Oxfordshire OX16 2AF t 01295 276066 f 01295 265072 e info@aspect-arbor.com w www.aspect-arbor.com

Contents

Text:

1 Introduction..... 3

1.1 Background.....3

1.2 Statutory Designations.....4

1.3 Scope.....4

1.4 Limitations.....4

2 Essential Works 5

2.1 Tree Protection Plan.....5

2.2 Tree Removals.....5

2.3 Pruning Works.....6

2.4 Protective Barriers.....6

2.5 Proposed Order of Works.....7

2.6 Site Managers Point of Contact for Arboricultural Input.....7

3 Conclusions..... 8

Tables:

Table 1. Tree Removals by BS5837:2012 Category.

Appendices:

- Appendix A: Tree Protection Plan (11338 TPP 01 Rev A)
- Appendix B: Works Auditing Schedule (11338 WAS 01)
- Appendix C: Tree Survey Schedule (11338 TS 01 Rev A)
- Appendix D: Barrier Specifications

1 Introduction

1.1 Background

1.1.1 Aspect Arboriculture are commissioned by Thorney Lane LLP to prepare an Arboricultural Method Statement and Tree Protection Plan (hereafter the AMS and TPP) to inform tree protection associated with the proposed new access road to Thorney Business Park, Iver.

1.1.2 Planning consent for the development has been granted subject to conditions under ref PL/22/1710/FA. One pre-commencement Condition relates to arboriculture. Condition no.3 requires the production of a Tree Protection Plan and, where needed, construction methodology to ensure the confident protection of retained trees. This AMS has been produced in direct response to this condition, and includes a schedule of works requiring auditing.

1.1.3 Condition 3 reads:

No works or development (including for the avoidance of doubt any works of demolition) shall take place until a tree constraints plan and method statement (in accordance with British Standard 5837:2012 'Trees in relation to design, demolition and construction' (or any replacement thereof or EU equivalent)) has been submitted to and approved in writing by the Local Planning Authority. The method statement shall provide, as required, details of a no dig driveway; phasing of demolition and construction operations; siting of work huts and contractor parking; areas for the storage of materials and the siting of skips and working spaces; the erection of scaffolding. Protective fencing detailed in the method statement shall consist of a vertical and horizontal scaffold framework, braced to resist impacts, with vertical tubes spaced at a maximum level of 3m. On to this, weldmesh panels shall be securely fixed with wire scaffold clamps. The fencing shall be erected to protect existing trees and hedgerows during construction and shall conform to British Standard 5837:2012 'Trees in Relation to Construction' or any replacement thereof or EU equivalent. The approved fencing shall be erected prior to the commencement of any works or development on the site including any works of demolition. The approved fencing shall be retained and maintained until all building, engineering or other operations have been completed. No work shall be carried out or materials stored within the fenced area without prior written agreement from the Local Planning Authority. The approved method statement shall be complied with for the duration of construction works.

1.1.4 The AMS will be submitted to, and approved by, Buckinghamshire Council, prior to the commencement of any construction works occurring on site. Once approved, the safeguarding measures and works should be implemented as specified and maintained to the Council's satisfaction until completion of development works.

1.1.5 The confident protection of retained trees will be achieved through the use of the appended Tree Protection Plan (appendix A) and Works Auditing Schedule (appendix B), alongside other supporting documents included within appendices C and D.

1.2 Statutory Designations

- 1.2.1 Background checks reveal that the site does not occur within a Conservation Area, and that no tree preservation orders afford protection to any trees within influence of the application area.

1.3 Scope

- 1.3.1 This work relates to arboriculture therefore reliance should not be given to comments made in respect of other disciplines i.e. civil engineering or construction phasing, without first referencing an appropriate expert.

1.4 Limitations

- 1.4.1 The document has been prepared to inform safeguarding measures during development and should not be interpreted as a report on tree health and safety. Reasonable effort has been made to identify visible defects whilst carrying out the tree survey, however trees are prone to natural failure without warning; no guarantee can be made as to the absolute safety of any of the trees surveyed.
- 1.4.2 Aspect's opinion of tree condition and structural potential is valid for limited 12 month period from the date of survey. Validity is assumed in the absence of inclement weather and no change to the tree's existing context. A copy of the site's tree survey information is provided within appendix C.

2 Essential Works

2.1 Tree Protection Plan

2.1.1 The Tree Protection Plan (TPP) provided in appendix A will be relied upon during construction of the development. It must be read in conjunction with the entirety of this document.

2.1.2 To prevent avoidable damage occurring to retained trees or erroneous tree loss, a scaled A1 copy of the TPP, accompanied by a copy of this document will be provided to the Site Manager. This will ensure they are able to:

- Clearly identify all retained trees;
- Identify the correct locations for tree protection barriers;
- Identify features of the site that must be prepared/installed under an arboricultural watching brief;
- Request attendance of the Project Arboriculturist on site for site monitoring and to provide advice in case of any emerging issues;
- Demonstrate compliance with the Council's consent for the development by safeguarding trees which are to be retained and enable the Project Arboriculturist to evidence this by completing the Works Auditing Schedule (appendix B).

2.2 Tree Removals

2.2.1 To implement the consented redevelopment, it will be necessary to remove trees detailed within Table 1 overleaf; to confirm, the tree removals are identical to those detailed within the site's outline consent. Table 1 differs from that within the Arboricultural Impact Assessment as a result of the updated tree survey; the divergence relates two tree removals (T14 and T15), and the decline of two trees (T1 and T25) from Category C to Category U.

2.2.2 Trees to be removed will be spray marked with a red flash by the project arboriculturist. The presence of the appointed arboricultural contractor, Site Manager and Arboricultural Officer are also recommended during this process to safeguard against erroneous felling.

2.2.3 Felling works should be timed to avoid the main nesting season for birds between 1st March and 31st August. If scheduled within this period an ecologist must be present to advise on any necessary protective measures, and to confirm that tree works are not likely to cause disturbance to nesting birds.

2.2.4 **Table 1:** Net Tree Removals by BS5837 Category.

Category A	Category B	Category C
None	T16 English Oak	T2 White Willow
		G1+Δ
		G2+Δ
		G8+Δ
		G17+Δ
		G18+Δ
		G20+Δ
		G23+
		G26+
		G27+Δ
		G28+Δ

+ Denotes assemblage of three or more species (refer to appendix B)
Δ Denotes partial removal of tree group or hedge

2.3 **Pruning Works**

- 2.3.1 The implementation of the consented development will require pruning works, limited to crown lifting trees within G22 which occupy the southern boundary to maintain c.2.5m vertical ground clearance over footpaths. This work will be restricted to the shortening of secondary lower branches only, and will not have any negative effect on tree health, vitality or amenity value. Their function and integrity as boundary features will also remain unaffected.
- 2.3.2 It is also recommended that dead branches are removed from the canopies of retained trees within G2, which oversail the proposed footpath.
- 2.3.3 Pruning work must be undertaken in accordance with section 7.3 (for removal of deadwood), and section 7.6 (for crown lifting) of BS3998:2010. A qualified and competent contractor should be employed to ensure that cuts are performed correctly and positioned so as to avoid future structural defects or physiological issues, facilitate growth and maintain aesthetic value.
- 2.3.4 Works should also be timed to avoid the main nesting season for birds between 1st March and 31st August. If scheduled within this period an ecologist must be present to advise on any necessary protective measures, and to confirm that tree works are not likely to cause disturbance to nesting birds.

2.4 **Protective Barriers**

- 2.4.1 Tree protection barriers are required to safeguard retained trees from damage during construction works. Protective barriers must be installed before works commence as illustrated on the Tree Protection Plan provided at appendix A. The fencing is to be of the default specification within BS5837:2012, and as cited within the consent’s condition. The location for protective barriers has been informed by retained trees’ canopy extents and root protection areas (RPA), and are shown within appendix A with a dark blue line.

- 2.4.2 The Site Manager will be responsible for arranging attendance of the Project Arboriculturist for the purpose of setting out barriers; any issues arising during construction of the access road will be resolved on site and reported to the Council's Arboricultural Officer by the Project Arboriculturist.

2.5 Proposed Order of Works

- 2.5.1 The following order of works must be followed:

- i. Pre-commencement site meeting between the Project Arboriculturist, Site Manager and the Council's Arboricultural Officer. Necessary tree removals, tree protection and any requirements for arboricultural attendance will be discussed and communicated.
- ii. Necessary tree removals to be carried out prior to installation of tree protection barriers and commencement of works in the vicinity.
- iii. Tree protection barriers to be installed following removals and prior to works commencing in the vicinity. Upon request, barrier positions can be set-out by the Project Arboriculturist, as detailed within this document.
- iv. The Council's Arboricultural Officer shall be informed of the proposed commencement date as soon as possible, to allow the inspection of protection measures.
- v. The Site Manager will also assume responsibility for arranging attendance of the Project Arboriculturist should any arboricultural issue arise during construction works.

2.6 Site Manager's Point of Contact for Arboricultural Input:

- 2.6.1 James Bardey (Aspect Arboriculture)

Principal Arboricultural Consultant

Telephone: 01295 585 600

Email: james.bardey@aspect-arbor.com


3 Conclusions

- 3.1.1 This document has been prepared to in response to Condition 3 attached to the planning consent for the construction of the proposed access road to Thorney Business Park, Iver (PL/22/1710/FA). The document has been prepared to demonstrate how retained trees will be safely integrated as part of the scheme, informed by guidance provided in BS5837:2012 including details of the site's existing trees (updated in July 2024).
- 3.1.2 Pursuant to the instruction, this document and its supporting work (Appendices A - D) identifies all aspects of the consented works that must be managed to facilitate the confident protection of retained trees during construction.
- 3.1.3 To ensure confident tree retention, siting of tree protection barriers must be audited by the Project Arboriculturist; the outcome of these works will be reported to the Council's Arboricultural Officer on completion. These elements are specified within the Works Auditing Schedule (appendix B).
- 3.1.4 It is Aspect's opinion that, subject to strict adherence to this document, the proposed access road can be constructed without incurring harm to retained trees.

APPENDICES

APPENDIX A

TREE PROTECTION PLAN (11338 TPP 01 Rev A)



Default Barrier Specification, cited BS 5837:2012

Key


- 1 Standard scaffold poles
- 2 Heavy gauge 2m tall galvanized tube and welded mesh infill panels
- 3 Panels secured to uprights and cross-members with wire ties
- 4 Ground level
- 5 Uprights driven into the ground until secure (minimum depth 0.6m)
- 6 Standard scaffold clamps

KEY:

- Site Boundary
- Tree Numbers
- Tree Canopies
- Intermittent Group
- Category 'A' RPA
- Category 'B' RPA
- Category 'C' RPA
- Trees to be Removed
- Tree Protection Barrier

Note: Trees 1, 2, 3, 4, 5, 6, 8, 9, 16, 26, 27 and all Groups have been plotted using measurements onsite in conjunction with aerial imagery. Their locations were not recorded on the topographical survey of the site (drawing ref: 105551 X Survey A.dwg).

Note: The RPA footprint for trees 3, 4, 14, 15, 17, 18, 19, 20, 21, 22, 23, 24 and groups 4, 5, 6, 7, 22, 29, 30, 32 have been displaced to allow for the effect of the adopted highway, and existing watercourse. The surface area of the RPA has not been reduced.



Cited from Google Earth

A	DEC '24	Revised in accordance with updated survey	JB	n/a
REV	DATE	NOTE	Drawn	Chk'd

REVISIONS

aspect arboriculture


TITLE
Thorney Lane, Iver
Tree Constraints Plan

CLIENT
Savills

SCALE NTS	DATE APR 2022	DRAWN GW
DRAWING NUMBER 11338 TPP 01 Rev A (Overview)	REVISION	


Based on: IVR-EVO-HY-ZZ-DR-D-0003 P06 Site Boundary.dwg

Default Barrier Specification, cited BS 5837:2012



Key

- 1 Standard scaffold poles
- 2 Heavy gauge 2m tall galvanized tube and welded mesh infill panels
- 3 Panels secured to uprights and cross-members with wire ties
- 4 Ground level
- 5 Uprights driven into the ground until secure (minimum depth 0.6m)
- 6 Standard scaffold clamps



1:1500 @ A3

0m10m20m50m

KEY:

Site Boundary

15

Tree Numbers

Tree Canopies

Intermittent Group

Category 'A' RPA

Category 'B' RPA

Category 'C' RPA

8

Trees to be Removed

Tree Protection Barrier

Note: Trees 1, 2, 3, 4, 5, 6, 8, 9, 16, 26, 27 and all Groups have been plotted using measurements onsite in conjunction with aerial imagery. Their locations were not recorded on the topographical survey of the site (drawing ref: 105551 X Survey A.dwg).

Note: The RPA footprint for trees 3, 4, 14, 15, 17, 18, 19, 20, 21, 22, 23, 24 and groups 4, 5, 6, 7, 22, 29, 30, 32 have been displaced to allow for the effect of the adopted highway, and existing watercourse. The surface area of the RPA has not been reduced.

Cited from Google Earth

A	DEC '24	Revised in accordance with updated survey	JB	n/a
REV	DATE	NOTE	Drawn	Chk'd

REVISIONS

aspect

arboriculture

TITLE

Thorney Lane, Iver

Tree Protection Plan

CLIENT

Savills

SCALE	DATE	DRAWN
1:1500 @ A3	APR 2022	GW
DRAWING NUMBER	REVISION	
11338 TPP 01 Rev A (1/6)		

Based on: IVR-EVO-HY-ZZ-DR-D-0003 P06 Site Boundary.dwg



1:1500 @ A3


0m 10m 20m 50m

KEY:

- Site Boundary
- Tree Numbers
- Tree Canopies
- Intermittent Group
- Category 'A' RPA
- Category 'B' RPA
- Category 'C' RPA
- Trees to be Removed
- Tree Protection Barrier

Note: Trees 1, 2, 3, 4, 5, 6, 8, 9, 16, 26, 27 and all Groups have been plotted using measurements onsite in conjunction with aerial imagery. Their locations were not recorded on the topographical survey of the site (drawing ref: 105551 X Survey A.dwg).

Note: The RPA footprint for trees 3, 4, 14, 15, 17, 18, 19, 20, 21, 22, 23, 24 and groups 4, 5, 6, 7, 22, 29, 30, 32 have been displaced to allow for the effect of the adopted highway, and existing watercourse. The surface area of the RPA has not been reduced.



Cited from Google Earth

A	DEC '24	Revised in accordance with updated survey	JB	n/a
REV	DATE	NOTE	Drawn	Chk'd

REVISIONS


aspect arboriculture

TITLE
Thorney Lane, Iver
Tree Protection Plan

CLIENT
Savills

SCALE 1:1500 @ A3	DATE APR 2022	DRAWN GW
DRAWING NUMBER 11338 TPP 01 Rev A (2/6)		REVISION


Based on: IVR-EVO-HY-ZZ-DR-D-0003 P06 Site Boundary.dwg



- KEY:**
- Site Boundary
 - Tree Numbers
 - Tree Canopies
 - Intermittent Group
 - Category 'A' RPA
 - Category 'B' RPA
 - Category 'C' RPA
 - Trees to be Removed
 - Tree Protection Barrier

Note: Trees 1, 2, 3, 4, 5, 6, 8, 9, 16, 26, 27 and all Groups have been plotted using measurements onsite in conjunction with aerial imagery. Their locations were not recorded on the topographical survey of the site (drawing ref: 105551 X Survey A.dwg).

Note: The RPA footprint for trees 3, 4, 14, 15, 17, 18, 19, 20, 21, 22, 23, 24 and groups 4, 5, 6, 7, 22, 29, 30, 32 have been displaced to allow for the effect of the adopted highway, and existing watercourse. The surface area of the RPA has not been reduced.



Cited from Google Earth

A	DEC '24	Revised in accordance with updated survey	JB	n/a
REV	DATE	NOTE	Drawn	Chk'd
REVISIONS				

aspect arboriculture


TITLE
Thorney Lane, Iver
Tree Protection Plan


CLIENT

Savills

SCALE	DATE	DRAWN
1:1500 @ A3	APR 2022	GW
DRAWING NUMBER	REVISION	
11338 TPP 01 Rev A (3/6)		

Based on: IVR-EVO-HY-ZZ-DR-D-0003 P06 Site Boundary.dwg





1:1500 @ A3


0m 10m 20m 50m

KEY:

- Site Boundary
- Tree Numbers
- Tree Canopies
- Intermittent Group
- Category 'A' RPA
- Category 'B' RPA
- Category 'C' RPA
- Trees to be Removed
- Tree Protection Barrier

Note: Trees 1, 2, 3, 4, 5, 6, 8, 9, 16, 26, 27 and all Groups have been plotted using measurements onsite in conjunction with aerial imagery. Their locations were not recorded on the topographical survey of the site (drawing ref: 105551 X Survey A.dwg).

Note: The RPA footprint for trees 3, 4, 14, 15, 17, 18, 19, 20, 21, 22, 23, 24 and groups 4, 5, 6, 7, 22, 29, 30, 32 have been displaced to allow for the effect of the adopted highway, and existing watercourse. The surface area of the RPA has not been reduced.



Cited from Google Earth

A	DEC '24	Revised in accordance with updated survey	JB	n/a
REV	DATE	NOTE	Drawn	Chk'd

REVISIONS



aspect arboriculture

TITLE
Thorney Lane, Iver
Tree Protection Plan

CLIENT
Savills

SCALE 1:1500 @ A3	DATE APR 2022	DRAWN GW
DRAWING NUMBER 11338 TPP 01 Rev A (5/6)		REVISION


Based on: IVR-EVO-HY-ZZ-DR-D-0003 P06 Site Boundary.dwg



- KEY:
- Site Boundary
 - Tree Numbers
 - Tree Canopies
 - Intermittent Group
 - Category 'A' RPA
 - Category 'B' RPA
 - Category 'C' RPA
 - Trees to be Removed
 - Tree Protection Barrier

Note: Trees 1, 2, 3, 4, 5, 6, 8, 9, 16, 26, 27 and all Groups have been plotted using measurements onsite in conjunction with aerial imagery. Their locations were not recorded on the topographical survey of the site (drawing ref: 105551 X Survey A.dwg).

Note: The RPA footprint for trees 3, 4, 14, 15, 17, 18, 19, 20, 21, 22, 23, 24 and groups 4, 5, 6, 7, 22, 29, 30, 32 have been displaced to allow for the effect of the adopted highway, and existing watercourse. The surface area of the RPA has not been reduced.



Cited from Google Earth

A	DEC '24	Revised in accordance with updated survey	JB	n/a
REV	DATE	NOTE	Drawn	Chk'd
REVISIONS				




TITLE
Thorney Lane, Iver
Tree Protection Plan

CLIENT
Savills

SCALE 1:1500 @ A3	DATE APR 2022	DRAWN GW
DRAWING NUMBER 11338 TPP 01 Rev A (6/6)		REVISION

Based on: IVR-EVO-HY-ZZ-DR-D-0003 P06 Site Boundary.dwg

Default Barrier Specification, cited BS 5837:2012



- Key
- 1 Standard scaffold poles
 - 2 Heavy gauge 2m tall galvanized tube and welded mesh infill panels
 - 3 Panels secured to uprights and cross-members with wire ties
 - 4 Ground level
 - 5 Uprights driven into the ground until secure (minimum depth 0.6m)
 - 6 Standard scaffold clamps

APPENDIX B

WORKS AUDITING SCHEDULE (11338 WAS 01)

WORKS AUDITING SCHEDULE

Works Requiring Auditing	Tree No.	Date Undertaken	Date Reported to LPA
1. Pre-commencement meeting identifying tree removals, tree protection barrier locations and safeguarding measures, as specified within 11338_AMS.001 and illustrated on drawing no. 11338_TPP.01 Rev A Tree Protection Plan.	As drawn		
2: Tree Removals and Pruning Works	As drawn		
3: Inspection of tree protection barriers prior to commencement of development works.	As drawn		

APPENDIX C

TREE SURVEY SCHEDULE (11338 TS 01 Rev A)

**BS 5837:2012 Tree Schedule: Thorney Lane,
Iver**

BS5837:2012 Tree Survey: Explanation of Survey Criteria

Sequential reference number cited on all aspect drawing.														e.g.: young, semi-mature, early-mature, mature or over-mature														Area around tree deemed to contain sufficient roots and rooting volume to maintain the tree's viability, and where the protection of roots and soil structure is a priority. *The RPA has been manipulated to allow for various site features, i.e. roads, structures or changes in levels. Please refer to the Tree Constraints Plan for these changes.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
Height and Crown spread measured to the nearest half meter; # denotes where this is estimated.														Category prefix A-C denotes arboricultural quality, decreasing from A (high) to C (low); Subcategories 1, 2 and 3 highlight associated arboricultural (1), landscape (2) and ecological (3) qualities.														Category U trees are those in such a condition that they cannot be realistically retained as living trees in the current context for the long term.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
Tree Number														Common Species Name														Trunk Diameter (mm)														Height (m)														Crown Spread (m)														Crown Clearance (m)														Life Stage														Physiological Condition														Structural Condition														Comments														BS5837 Category														RPA Radius (m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			

The following survey should not be interpreted as a report on tree health and safety. Aspect's opinion of tree condition and structural potential is valid for a limited period of 12 months from the date of inspection. Validity is assumed in the absence of inclement weather and no change to the trees existing setting.

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)
				N	E	S	W	Radial								
1	White Willow	470 360 235 175 165 145 #	14	11#	11#	14.5#	11#		0.5	0.5	Early Mature	Below Average	Hazardous	Stem inaccessible due to dense understory Failed at base, 1 no stem remains standing Hazardous structural condition, unsuitable for retention	U	N/A
2	White Willow	480 2*310	16	9#	7#	6#	7#		3	5	Early Mature	Average	Poor	Dominant component of G2 Multi stemmed from ground level, unions tight and included Average internal deadwood Minor epicormic growth Limited access due to dense understory Low arboricultural quality	C1	7.8
3	Goat Willow	360 330 320 230	11.5	6#	5.5	6#	5		0.5	0.5	Early Mature	Below Average	Poor	Dominant component of G6 Multi stemmed from ground level, unions tight and included Failed co-dominant stem to west Above average epicormic growth Dieback to tips Unremarkable example of species	C1	7.5
4	Hawthorn	300#	8					4.5	2.25	2.5	Mature	Average	Indifferent	Dominant component of G6 Established scrub Low arboricultural quality	C12	3.6
5	White Willow	3* 800 700 4* 650 #	23#	22#	17#	22.5#	14.5#		1#	0.5#	Mature	Average	Poor	Stem inaccessible due to dense understory Surveyed from a distance Low arboricultural quality	C1	15
6	Hybrid Black Poplar	660 630 2* 560 540 530 500 300 #	25#	13#	14#	13.5#	16#		1.25#	1#	Mature	Below Average	Poor	Stem inaccessible due to dense understory Surveyed from a distance Low arboricultural quality	C1	15
7	English Oak	370	11	6	7.5	7	6		0.5	0.5	Early Mature	Below Average	Indifferent	Dominant component of G13 Above average minor epicormic growth and internal deadwood Squat canopy form Unremarkable example of species	C1	4.5
8	Ash	280 2* 260 3* 230 200 170 165 160	18	7	8#	8.5	7#		1.75	1.25	Early Mature	Below Average	Poor	Dominant component of G15 Lapsed coppice stool, unions tight and over included Several partially occluded impact wounds to lower stems Dieback to tips and sparse canopy at time of survey Low arboricultural quality	C1	8.4

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)
				N	E	S	W	Radial								
9	Ash	310 270 240 200 90 85 80	16.5	5.25	8#	4	7.5#		0.75	1	Early Mature	Average	Poor	Dominant component of G15 Lapsed coppice stool, unions tight and over included Several partially occluded impact wounds to lower stems Dieback to tips and sparse canopy at time of survey Low arboricultural quality	C1	5.7
10	Ash	700#	24.5	9#	9#	6.75	8.5		7#	4.25	Mature	Below Average	Indifferent	Established within site boundary Stem inaccessible due to large mound of brash around base Significant scaffold tear out wounds to north at c.4.75m and to east at c.6.5m, exposing heartwood with signs of active decay Above average epicormic growth Dieback to tips Low arboricultural quality	C1	8.4
11	White Willow	850 2* 700 #	24	6#	7#	9#	8.25		2	1	Mature	Below Average	Poor	Established within site boundary Stem inaccessible due to unstable steep embankment Storm damage throughout entire crown Above average epicormic growth Slightly sparse canopy and dieback to tips Low arboricultural quality	C1	15
12	White Willow	950#	22.5	9#	8.25	9	6.25		4	1	Mature	Below Average	Poor	Established within site boundary Stem inaccessible due to unstable steep embankment Storm damage throughout entire crown Above average epicormic growth Slightly sparse canopy and dieback to tips Low arboricultural quality	C1	11.4
13	White Willow	1320#	26	13#	12#	12#	10.5#		4.5#	0.5#	Mature	Below Average	Poor	Stem inaccessible due to dense understory Surveyed from a distance Low arboricultural quality	C1	15
14	Weeping Willow													Removed as of 22/07/2024		
15	Lime													Removed as of 22/07/2024		

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)
				N	E	S	W	Radial								
16	English Oak	590	16.5	6.75	7	7.25	8		4	1.5	Early Mature	Below Average	Indifferent	Dominant component of G23 Established epicormic growth forming lower secondary canopy Above average internal deadwood and epicormic growth Split forming on primary union at c.5.5m Low arboricultural quality	B2	7.2
17	Lime	380	13	3.5	3#	4.75	4#		1.5	0	Early Mature	Below Average	Poor	Established planting within roadside grass verge Cohesive with G29 Partially Ivy clad Bifurcates from c.3.75m, union tight and included Slightly sparse canopy at time of survey Prominent within views from adjacent road Unremarkable example of the species	C1	4.5
18	Lime	380	14.5	4.5	3#	4.25	5#		1.5	0.25	Early Mature	Below Average	Indifferent	Established planting within roadside grass verge Cohesive with G29 Sparse canopy and dieback to tips Above average internal deadwood Prominent within views from adjacent road Low arboricultural quality	C1	4.5
19	Ash	370	16.5	5	5.75	7#	6#		2.5	3.25	Early Mature	Below Average	Indifferent	Established planting within roadside grass verge Cohesive with G29 Sparse canopy and dieback to tips Above average internal deadwood Prominent within views from adjacent road Low arboricultural quality	C1	4.5
20	Ash	280#	14	4#	3.5#	5#	6#		3#	4.5	Early Mature	Below Average	Indifferent	Established planting within roadside grass verge Stem inaccessible due to narrow verge and close proximity to adjacent road Cohesive with G29 Sparse canopy and dieback to tips Above average internal deadwood Prominent within views from adjacent road Low arboricultural quality	C1	3.3
21	Ash	350#	15	5#	3.25	6#	6.5#		2#	2.25	Early Mature	Below Average	Indifferent	Established planting within roadside grass verge Stem inaccessible due to narrow verge and close proximity to adjacent road Cohesive with G29 Sparse canopy and dieback to tips Above average internal deadwood Prominent within views from adjacent road Low arboricultural quality	C1	4.2
22	English Oak	290#	12.5	3	3.75	7#	6#		1.5	2#	Early Mature	Below Average	Indifferent	Established planting within roadside grass verge Stem inaccessible due to narrow verge and close proximity to adjacent road Cohesive with G29 Sparse canopy and dieback to tips Above average internal deadwood Prominent within views from adjacent road Low arboricultural quality	C1	3.6

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)
				N	E	S	W	Radial								
23	Ash	350#	14	4.5	4	6	5.5		2.5#	2	Early Mature	Below Average	Indifferent	Established planting within roadside grass verge Stem inaccessible due to narrow verge and close proximity to adjacent road Cohesive with G29 Sparse canopy and dieback to tips Above average internal deadwood Prominent within views from adjacent road Low arboricultural quality	C1	4.2
24	Ash	280#	15.5	5	3.5	4.5	6#		2.5#	0.75	Early Mature	Below Average	Indifferent	Established planting within roadside grass verge Stem inaccessible due to narrow verge and close proximity to adjacent road Cohesive with G29 Basal epicormic growth Sparse canopy and dieback to tips Above average internal deadwood Prominent within views from adjacent road Low arboricultural quality	C1	3.3
25	Elm	250	10.5					3	2.5	0.5	Semi Mature	Dead	Hazardous	Standing dead	U	N/A
26	Sycamore	500#	17					7.5#	2#	1#	Early Mature	Average	Indifferent	Dominant component of G32 Inaccessible, appears offsite within third party land Surveyed from a distance, measurements estimated Structure appears typical for species within current context Forms single mutually suppressed and cohesive canopy with T27 Moderate value as cohesive pair	B2	6
27	Sycamore	500#	17					7.5#	2#	1#	Early Mature	Average	Indifferent	Dominant component of G32 Inaccessible, appears offsite within third party land Surveyed from a distance, measurements estimated Structure appears typical for species within current context Forms single mutually suppressed and cohesive canopy with T26 Moderate value as cohesive pair	B2	6
G1	Goat Willow Hawthorn Blackthorn Ash Field Maple Sycamore Buddleia	2* 210 200 190 2* 180 160 max 100 3* 85 2* 75 av	3 to 10					6.5 max 3.5 av	0.25 av	0.25 av	Young to Early Mature	Average	Poor	Intermittent parcels of colonising scrub and self-set specimens, majoring on multi stemmed Goat Willow Low arboricultural quality	C12	6 max 2.4 av

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)
				N	E	S	W	Radial								
G2	Goat Willow Hawthorn Dogwood White Willow Blackthorn Ash Buddleia	4* 160 av	8 av					5.25 av	0.5 to 2.5	0.25 to 2	Young to Early Mature	Below Average to Average	Poor	Intermittent collection of predominantly multi stemmed Hawthorn and Goat Willow, established along embankment of internal ditch Low arboricultural quality	C12	3.9
G3	English Oak	450 max	25 max					9.5 max	0.5 to 2	0.5 to 4	Young to Early Mature	Below Average to Average	Poor to Indifferent	Cohesive collection majoring on White Willow with frequent early mature English Oak and Ash	B2	5.4 max
	White Willow													Frequent failed Goat Willow and White Willow		
	Goat Willow													Typically etiolated form within interior		2.4 av
	Aspen	195 av	13 av					3.25 av						Informal footpaths throughout		
	Hawthorn													Individually of limited merit, moderate value as collection only		
G4	Hybrid Black Poplar														C12	
	Elder															
	Silver Birch															
	Cherry															
	Ash															
G4	Hawthorn														C12	
	Sycamore	280														
	Elder	190	12 max													4.5 max
	Blackthorn	160						3 av	0.25 av	0.25 av	Young to Early Mature	Average	Indifferent	Cohesive boundary scrub group majoring on Hawthorn with occasional self-set specimens		
	Buddleia	max												Provides screen of adjacent road		1.8 av
G5	Goat Willow	3* 90 av	6 av												C12	
	Ash															
	Cherry															
	Hornbeam															
	Aspen															
G5	Ash														B2	
	Sycamore															
	Hawthorn															
	Cherry	420	18 max					9.5 max	0.5 to 2	0.5 to 1.5	Young to Mature	Below Average to Average	Poor to Indifferent	Cohesive collection established on river embankment majoring on English Oak and Ash with frequent multi stemmed Sycamore		7.8 max
	English Oak	410												Hawthorn dominant understory		
	Holly	280	9 av					3 av						Individually of limited merit, moderate value as collection only		2.1 av
	Goat Willow	max														
	Elder															
	Damson	5* 80 av														
	Apple															
	Rowan															
G6	Blackthorn														C12	
	Turkey Oak															
	Hawthorn															
	Buddleia	540	16 max					8 max	0.5 to 1.5	0.5 to 1.5	Young to Early Mature	Average	Indifferent	Intermittent scrub group established on river embankment		7.2 max
	Blackthorn	280												Low arboricultural quality		1.5 av
G6	Hawthorn														C12	
	Damson															
	Elder															
	Field Maple	3* 70 av														
	Cherry															

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)
				N	E	S	W	Radial								
G7	Aspen	220 max	12 max											Cohesive group of boundary buffer plantings Structures typical for species within current context Predominantly readily replaceable at current age Unremarkable collection	C12	2.7 max
	Cherry															
	Hawthorn															
	Apple							3.25 av	0.5 to 1	0.5 to 1	Young to Semi Mature	Below Average to Average	Poor to Indifferent			
	Buddleia															
G8	Goat willow	110 av	6 av											Cohesive group majoring on multi stemmed Hawthorn and Goat Willow Occasional self-set English Oak and Ash Frequent standing deadwood throughout Unremarkable collection	C12	1.2 av
	Elder															
	English Oak															
		445												Cohesive group majoring on multi stemmed Hawthorn and Goat Willow Occasional self-set English Oak and Ash Frequent standing deadwood throughout Unremarkable collection	C12	11.1 max
	Goat Willow	425														
	Hawthorn	410						9 max	0.5 av	0.5 av	Young to Early Mature	Below Average to Average	Poor to Indifferent			
	English Oak	365	22 max													
	White Willow	320														
G9	Ash	295	13 av					4 av						Cohesive group majoring on White Willow with Hawthorn as understory Majority of White Willow canopies have dieback to tips Multiple failed components within group Unremarkable collection	C12	4.8 av
		#														
		max														
		205 av														
	Hawthorn	350												Intermittent parcels of Hawthorn and Goat Willow with occasional self-set specimens Multiple failed components within collection Informal footpaths throughout Low arboricultural quality	C12	7.8
	Silver Birch	310														
	English Oak	240	16 max													
	Blackthorn	220						5 av	0.5 av	0.5 av	Young to Early Mature	Below Average to Average	Poor to Indifferent			
	Ash	210	9 av													
G10	Sycamore	170												Cohesive group majoring on White Willow with Hawthorn as understory Majority of White Willow canopies have dieback to tips Multiple failed components within group Unremarkable collection	C12	9.9 max
	Goat Willow	2* 160														
	Dogwood	max														
G11	White Willow	540												Cohesive group majoring on White Willow with Hawthorn as understory Majority of White Willow canopies have dieback to tips Multiple failed components within group Unremarkable collection	C12	4.8 av
	Goat Willow	500	24 max													
	Hawthorn	360						6.5 av	0.5 to 8	0.5 to 10	Young to Mature	Below Average to Average	Poor to Indifferent			
	Blackthorn	max	18 av													
	Ash															
G12	Hybrid Black Poplar	400 av												Small intermittent parcels of colonising scrub Low arboricultural quality	C12	0.9
G13	Blackthorn	75 max	5 max					1 av	0.25 av	0.25 av	Young to Semi Mature	Average	Indifferent	Intermittent collection majoring on Hawthorn informal footpaths throughout Low arboricultural quality	C12	1.2
G14	Hawthorn	90 av	12 max					1.5 av	0.5 av	0.5 av	Young to Early Mature	Average	Indifferent	Intermittent parcel of colonising Hawthorn Low arboricultural quality	C12	1.2
	Blackthorn															
	Dogwood															
	Cherry															
G15	Hawthorn	90 av	7 max					1 av	0.5 av	0.5 av	Young to Early Mature	Average	Indifferent	Intermittent parcel majoring on Hawthorn with occasional Goat Willow and Blackthorn Low arboricultural quality	C12	1.5
G16	Hawthorn	2* 85 av	6.5 av					2 max	0.5 av	0.5 av	Young to Early Mature	Average	Indifferent	Intermittent parcel majoring on Hawthorn with occasional Goat Willow and Blackthorn Low arboricultural quality	C12	1.5
	Goat Willow															
	Blackthorn															
	Elder															

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)
				N	E	S	W	Radial								
G15	Hawthorn Blackthorn Elder Ash	290	12.5 max 5 av											Intermittent parcel majoring on Hawthorn with frequent self-set Ash and Elder Low arboricultural quality	C12	5.7 max 1.8 av
		270						5.5 max	0.5 av	0.5 av	Young to Early Mature	Average	Indifferent			
		2* 190 max														
G16	Hawthorn Goat Willow Elder Ash	3* 80 av	9.5 max											Cohesive boundary collection majoring on multi stemmed Goat Willow and Hawthorn Frequent failed components occurring throughout Low arboricultural quality	C12	6 max 1.8 av
		2* 320 185 max						9 max	0.5 av	0.5 av	Young to Early Mature	Below Average to Average	Poor to Indifferent			
		4* 75 av						3.75 av								
G17	Hawthorn White Willow Elder Sycamore Goat Willow	500	21 max											Collection majoring on early mature White Willow, significant storm damage and sparse canopies to majority of components Understory made up of colonising scrub Several large collapsed specimens within	C12	7.5
		370 av						5.75 av	0.5 to 2	1 av	Early Mature to Mature	Below Average to Average	Poor to Indifferent			
G18	Cherry White Willow Hawthorn Elder Buddleia Silver Birch Goat Willow Sycamore Osier Sycamore	300	12.5 max 7 av											Collection comprised of 3no. Cherries with colonising scrub and self-set specimens as understory Low arboricultural quality	C12	6.6 max 2.4 av
		290														
		250						3.25 av	0.5 av	0.5 av	Young to Early Mature	Average	Poor to Indifferent			
G19	Lawson Cypress	230# av	14 max											Inaccessible, offsite within neighbouring third party land Cohesive group Structures appear typical for species within current context Unremarkable collection	C12	2.7
								4# av	1# av	1.5# av	Semi Mature to Early Mature	Average	Poor to Indifferent			
G20	Goat Willow Silver Birch English Oak Ash Sycamore White Willow Elder Hawthorn Crack Willow Cherry	550# max	18 max 12 av											Established scrub with occasional self-set English Oak, Silver Birch and Ash Structures typical for species within current context Partial removal towards western extent Unremarkable collection	C12	6.6 max 2.7 av
		2*165 av						4.5 av	0.5 to 2.5	1 av	Young to Early Mature	Below Average to Average	Poor to Indifferent			
G21	Hawthorn Ash Sycamore Silver Birch Buddleia Goat Willow	100# av	7#											Inaccessible, offsite within railway embankment Low arboricultural quality	C12	1.2
								2 av	0.5 av	0.5 av	Young to Semi Mature	Average	Indifferent			

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)	
				N	E	S	W	Radial									
G22	Cherry	450# max	13 av											Inaccessible, offsite within railway embankment Collection of established self-set specimens Provides partial screen of adjacent rail track Individually of limited merit, conferred moderate value as collective for screening benefits only	B2	5.4 max	
	Silver Birch																
	English Oak	220# av															2.7 av
	Goat Willow																
	Buddleia																
	Elder																
	Sycamore																
	Hawthorn																
Blackthorn																	
Ash																	
G23	Hawthorn	3*110# av	11.5 av											Unmanaged boundary collection majoring on Goat Willow and Hawthorn Occasionally intermittent Occasional standing dead Elm Parcels of Japanese Knotweed establishing throughout Low arboricultural quality	C12	2.4	
	Blackthorn																
	Osier Willow																
	Goat Willow																
	Elm																
	English Oak																
	Sycamore																
	Cherry																
Buddleia																	
Holm Oak																	
White Willow																	
G24	Goat Willow	280# max	10 av											Inaccessible, unable to thoroughly inspect Parcel of colonising scrub Low arboricultural quality	C12	3.3	
	Hawthorn																
	Buddleia																
Blackthorn																	
G25	Goat Willow	560# max	15.5 max											Intermittent collection majoring on Goat Willow and Silver Birch Multiple failed components occurring throughout Unremarkable collection	C12	6.6 max	
	Silver Birch												2.1 av				
	Elder	4* 85 av	9.5 av														
	Hawthorn																
Ash																	
G26	Hawthorn	3* 180 av	11 max											Collection majoring on Hawthorn Low arboricultural quality	C12	3.6	
	Elder		6 av														
	Ash																
	Beech																
	Damson																
Blackthorn																	
G27	Goat Willow	230# max	10 max											Intermittent parcel of establishing scrub Ash components in decline Low arboricultural quality	C12	2.7 max	
	White Willow																
	Hawthorn																
	Elder																
	Ash																
	Buddleia	75 av															
	Sycamore																
	Blackthorn																
	Silver Birch																
Elm																	
G28	Elder	2* 100 av	10 max											Unmanaged intermittent boundary group comprised of establishing scrub with occasional established specimens Frequent standing dead Elm Provides screen of road to east Low arboricultural quality	C12	1.8	
	Hawthorn																
	Elm																
	Alder																
	Sycamore																
Rowan																	

Tree Number	Common Species Name	Trunk Diameter (mm)	Height (m)	Crown Spread (m)					First Significant Branch (m)	Crown Clearance (m)	Life Stage	Physiological Condition	Structural Condition	Comments	BS5837 Category	RPA Radius (m)
				N	E	S	W	Radial								
G29	Ash Blackthorn Hawthorn Elm	150 max	6.5 max					1.5 av	0.5 av	0.5 av	Young to Semi Mature	Average	Indifferent	Short length of roadside buffer plantings Low arboricultural value, readily replaceable at current age	C12	1.8
G30	Ash English Oak Field Maple White Poplar Alder Hawthorn Elm Aspen Dogwood Cherry	185 av	13 av					3.75	0.5 to 3.5	0.5 to 6.5	Young to Semi Mature	Below Average to Average	Poor to Indifferent	Cohesive group of roadside buffer plantings Majority of Ash appear to have sparse canopies Several English Oak have Oak Processionary Moth infestations Low arboricultural value, predominantly readily replaceable at current age	C12	2.1
G31	Hawthorn Field Maple Cherry Ash Dogwood	120 av	10 av					3 av	0.5 av	0.5 av	Young to Semi Mature	Below Average to Average	Poor to Indifferent	Cohesive group of roadside buffer plantings Situating within embankment of adjacent M25 Provides dense screen of adjacent highway Low arboricultural value, readily replaceable at current age	C12	1.5
G32	Field Maple Hawthorn Sycamore Goat Willow Hazel Blackthorn Ash Apple Damson	3* 115 av	11 max					2.75 av	0.5 av	0.5 av	Young to Semi Mature	Average	Indifferent	Intermittent collection of buffer plantings and colonising scrub Low arboricultural value, predominantly readily replaceable at current age	C12	2.4


APPENDIX D

BARRIER SPECIFICATIONS

Recommended Tree Protection Fencing Specification for this Development (Source: BS 5837: 2012)

Key


- 1 Standard scaffold poles
- 2 Heavy gauge 2m tall galvanized tube and welded mesh infill panels
- 3 Panels secured to uprights and cross-members with wire ties
- 4 Ground level
- 5 Uprights driven into the ground until secure (minimum depth 0.6m)
- 6 Standard scaffold clamps



Notes:

- Supports are to be sited tree side of the panel front face.
- All weather notices should be attached to every fourth panel highlighting the importance of the barrier in its correct position. An example is provided overleaf which may be duplicated for use on this development.

TREE PROTECTION BARRIER



- DO NOT MOVE THIS FENCE
 - NO SITE ACTIVITY TREE SIDE OF FENCE
 - NO STORAGE TREE SIDE OF FENCE
- For assistance call Aspect Arboriculture:
01295 276066

landscape planning • ecology • arboriculture

aspect

Aspect Arboriculture
West Court
Hardwick Business Park
Noral Way
Banbury
Oxfordshire OX16 2AF

T: 01295 276066
F: 01295 265072
E: info@aspect-arbor.com
W: www.aspect-arbor.com